

The Effelsberg LOFAR Station of the MPIfR, Bonn

Status March 2010

Wolfgang Reich

Max-Planck-Institut für Radioastronomie, Bonn

for James Anderson, Lofar Station Manager

and the MPIfR LOFAR group

Klaus Schlich & Ralf Kisky

Radio Observatorium Effelsberg



International Station Germany 1

IS-DE1

Installation of LBAs end of 2006:

Flattening of 65m x 65m (+/-6cm)

22 km cable dug in the ground

Placement of LBAs

Container 60db shielding 9m x 5m /
LOFAR cabinet inside

192 amplifier made operational, cable +
connector problems

Electronic delivery complete Sept. 2007


„Stand-alone“ operation Nov. 2007


Fibre-connection to Bonn Nov. 2007

**100m telescope
construction site
before 1970**



Instrumental Horizon LOFAR Station Effelsberg



A large white radio telescope dish is positioned on a mountain slope. In the foreground, a yellow roller is working on a dirt area. The background shows a forested mountain under a cloudy sky. The text "Flattening +/- 6cm" is overlaid on the image.

Flattening +/- 6cm

29.11.2006

LOFAR cabinett

16.01.2007

Antenna positions marked better than $\pm 3\text{cm}$




12.01.2007



**Preparing the individual
antenna locations**

07.02.2007



22.01.2007

Wooden fence to avoid reflections

22.02.2007




Digging cable canals – after heavy rainfall




07.03.2007

March 2007 „First Light“:

25 MHz map (HPBW $\sim 22^\circ$) „Stand-alone“ mode



45 MHz Survey (HPBW $\sim 5^\circ$)



Effelsberg LOFAR Status in 2007



W Reich

- Low band antennas (LBA) and electronics container in place
- Station acceptance November 2007



Acceptance procedure completed !!



IS-DE1 „stand-alone“
operation
96 X-Dipole, $\tau=1$ s,
 $f=42$ MHz

45 MHz:
Maeda et al. (1999)

S. Wijnholds, P. Müller



Wind direction



March 2008



30.03

after two storms in
March 2008



Concrete
plates 5 kg


01.04.2008

High Band Antenna Field Construction



- HBA field construction 2009 March—June
- Involvement from EF Werkstatt, Bonn Uni geodetic group, and subcontractors

HBA Construction 2



- HBA tile delivery and on-site construction different from NL
- Limited crane access also forced different installation techniques

HBA Construction 3



09.07.2009




- 96 HBA tiles installed from 2009 July 06—17
 - 2.5 times the NL installation rate at that time
- Significant student help from VLBI Group, Fundamental Physics Group, and Bonn Uni

Effelsberg LOFAR Station




First LOFAR LBA Pulsar Detection



James M Anderson/MPIfR/Jason Hessels

- Pulsar observations to test correct data transmission over Effelsberg data link taken 2009 August 19
- Both of the strong test pulsars were detected
- First detection of pulsars using the LOFAR low-band system
 - Effelsberg has larger collecting area than NL stations

Effelsberg First Fringes




O Wucknitz, AIfA

- Observations of 3C196 taken 2009 August 20 including Effelsberg as part of LOFAR Survey KSP busy week
- Initial data analysis suggestive, but not conclusive
- Detailed analysis by O Wucknitz (AIfA, Bonn) showed **conclusive** detection of first fringes for EF, end of August 2009



German LOFAR Station Fringes


Delay/rate spectra DE602-DE603



O Wucknitz, AIfA

- Tautenburg network connection 2010 January, Unterweilenbach network connection 2010 February
- **Fringes seen on all German and DE—NL baselines**
- Now we have to work on the details
 - 18 μ s clock offset at Tb
 - Polarization swap at Tb?
 - Missing subbands from all stations
 - Incorporate fringe finding algorithms into LOFAR processing software

HBA All-Sky Imaging



- HBA and station electronics checkout completed 2009 October
- First LOFAR all-sky image using standard HBA station made with Effelsberg on 2009 November 10
- International stations important for imaging large spatial scales for Milky Way and large objects
- Software development for this mode by Bonn, Oxford